

Technical Inspection of**Clatto WTW****Date of Inspection****Date** **19/02/2015****DWQR Staff Present**

Bill Byers

Scottish Water Staff Present (& Titles)Kenny Simpson, Dave Stobie, Colin Napier,
Lorna Denny, Ewan Band, Jackie Foster**Summary of Inspection**

Clatto is a 90 MLD rated water treatment works which supplies Dundee and the surrounding rural area on the north side of the River Tay. It is currently operating about 50-60 MLD. Treatment at the works consists of Coagulation, direct Filtration, Disinfection through the addition of sodium hypochlorite , pH and final chlorine adjustment. Orthophosphate is also dosed to address plumbosolvency issues with domestic lead plumbing in the supply area.

The works was producing a high quality water and the site was found to be in a reasonable state of tidiness, given ongoing contractor activity. Water quality checks and calibrations were being carried out regularly as required and the level of record keeping was found to be of a high standard. Only minor issues were noted for action from this audit.