Technical Inspection of	Invermoriston WTW
Date of Inspection	Date 07-Sep-16
DWQR Staff Present	Moira Malcolm
Scottish Water Staff Present (& Titles)	Miriam Deakin, Regulation; Maureen Mackie, Process Scientist;
	Les Hamilton, Team Leader; James Clarke, Senior Operations
Summary of Inspection	
Invermoriston WTW is a small works which uses raw water abstracted from Loch Ness to serve Invermoriston and neighbouring communities on the north side of Loch Ness. Water quality produced is generally excellent. The process consists of a GAC followed by disinfection and pH correction, which	

Invermoriston WTW is a small works which uses raw water abstracted from Loch Ness to serve Invermoriston and neighbouring communities on the north side of Loch Ness. Water quality produced is generally excellent. The process consists of a GAC followed by disinfection and pH correction, whic is generally a robust process for the type of raw water encountered. The process is operating well and the plant is well managed. The works is clean and tidy and staffing is adequate, although welfare facilities are poor.